Sheriff's Administration Center/911 (2020)



Project Budget \$45,000,000

The design improves functionality with a hardened facility while centrally located in the county.

- Estimated completion dates
 - Design: Complete
 - Construction: Spring 2026
- Construction 16% complete



Supervisor of Elections (2014)




Project Budget \$8,200,000

Approximate 20,000 sf facility meeting needs of climate-controlled storage space for the building occupants, including Supervisor of Elections, Emergency Management, CCSO, and Facilities.

- Estimated completion dates
 - Design: Complete
 - Construction: Winter 2025
- Construction 20% complete



Placida Boat Ramp Expansion (2014)



Project Budget \$7,000,000

Interconnected park, boat ramps with 6 launch lanes, expanded parking, kayak launch, pavilions, and restrooms.

- Estimated completion dates
 - Design: Spring 2025
 - Construction: Fall 2026
- Plans submitted for FDEP and U.S. Army Corp of Engineers permitting. Awaiting approvals.



Family Services Center – Phase II (2020)



Project Budget \$10,900,000

18,500 SF building for youth services plus office space for community partners and Human Services staff. Site has outdoor play space, community gardens, and flexible courtyard connected with covered walkway to the Phase I building.

- Estimated project dates
 - Project in closeout
- Ribbon-cutting held Feb. 15, 2024



Sheriff's District 4 and Training (2020)



Project Budget \$14,600,000

Provide hardened facility replacing the current district office pre-engineered metal building and training facility consolidating into a single building.

- Estimated completion dates
 - Design: Complete
 - Construction: Summer 2025
- Construction 45% complete



Fire Stations 3, 6, and 17 (2020)



Project Budget \$4,500,000, \$4,500,000 & \$5,500,000 respectively

Replace stations 3 & 6 and new station 17 with proto-type stations at new locations.

- Property acquired for station 6 and 17.
- Property search for station 3 will be included in design to assist with specific site requirements

In negotiations with:

- Design: Schenkel Shultz
- Contractor: Wharton Smith



GC Herring Park (2020)



Project Budget \$2,500,000

Park was reclassified from a neighborhood park to a community park. The park amenities will meet the minimal level of service as defined in the Parks and Recreation master plan.

- Combined with William R. Gaines Jr. Veterans Memorial Park Phase II project.
- Estimated completion dates
 - Design in Summer 2025
 - Construction in Summer 2026
- Design: Kimley-Horn & Associates Inc
- Contractor: Jon F. Swift Construction



William R. Gaines Jr. Veterans Memorial Park Phase II (2020)



Project Budget \$1,750,000

The park redevelopment amenities include group pavilions, bocce ball courts, shade canopies, pickleball and tennis courts, court lighting and utility connections.

Project combined with G.C. Herring project.

- Estimated completion dates
 - Design: Summer 2025
 - Construction: Summer 2026
- Design: Kimley-Horn & Associates Inc
- Contractor: Jon F. Swift Construction



Port Charlotte Beach Complex (2020)



Project Budget \$10,000,000 Estimated Budget \$25,000,000


Complete replacement of the Port Charlotte Beach Recreation Center.

Request for Proposal for new design consultant received September 16, 2024.

- Estimated completion dates
 - Design: Summer 2025
 - Construction: Fall 2026



Port Charlotte Beach Pool (2020)



Project Budget \$4,500,000.

Design a replacement pool and pool house. Moved from Tier 2 to Tier 1

- Request for Proposal for new design consultant received September 16, 2024
- Estimated completion dates
 - Design: Summer 2025
 - Construction: Fall 2026



South County Annex (2020)



Project Budget \$11.7M

The current building is at end of life, hurricane and storm damages accelerated the need for replacement.

- Replacement of current 30,000sf building
- Request to move from Tier 2 to Tier 1
- Master Planning/Programming
- Site evaluation

