Manasota Key Beach Restoration A Regional Success Story

BOARD OF COUNTY COMMISSIONERS OCTOBER 13, 2020







OUTLINE

- Design Plans and Sections
- Construction Details
- Fun Facts
- The Gappers
- South Beach
- Fantastic Shelling
- Mitigation Reef
- Acknowledgments






FDEP: 0194790-017-JC COUNTY MANASOTA

Project Area


- Sarasota-Charlotte Joint Project (R-175 to R-15.4)
- Overlaps With Charlotte's Existing Erosion Control Project (ECP) from Englewood Beach Park to State Park (R-9 to R-15.4)
- Constructed Concurrent with South Beach Fill Renourishment on Knight-Don Pedro Island

Design Plan and Sections 25-Yr Return Storm 50-Ft Design Berm + Advanced Nourishment









Fun Facts

- Length = 3.82 Miles
- Volume Placed = 880,280 CY
- Borrow Area ~ 4.2 NM Offshore
- Contractor: Great Lakes Dredge & Dock
- Dredge Details: Padre Island, Dodge Island
- Engineer's Opinion of Cost: \$30,550,320
- Bid Range: \$30,451,850 \$32,505,000
- Estimated "Regional" Savings ~ \$\$8 Mil
- Avg Production Rate ~ 18,340 CY/Day
- State Stats: Ranked 3rd(Vol), 4th(Length)






First Hopper Load from Borrow Area to Manasota Key



Cost Share ~ \$12.65 Mil (35%)

The "GAPPERS"





South Beach Fill

- Length = 1.65 Miles
- Volume Placed = 340,980 CY
- Borrow Area ~ 4.2 NM Offshore






Fantastic Shelling



Mitigation Reef

- Area = 3.9 Acres (Net) (80%-N, 20%-S)
- Estimated # of Rocks = 16,472
- Location ~ 1400 Ft Offshore
- Contractor: Cayo LLC
- Engineer's Opinion of Cost: \$6,957,000
- Bid Range: \$6,817,100 \$9,100,000









THANKS TO Charlotte and Sarasota BCC's, Project Managers, & Staff






THANKS AND PRAISE Great Lakes Dredge & Dock






THANKS AND PRAISE Manasota Key Residents, Committees Ambassadors, & Stakeholders





THANKS AND PRAISE Our Consulting Team: CEG, OSI, RCG, AVS, Sono, and PCI





THANKS TO FDEP, FFWCC, USACE, NMFS, & USFWS



Photos Courtesy of Damian Ochab

SPECIAL THANKS TO MY TEAM AT CEC











