

A stylized background graphic featuring a yellow sun with rays on the left and several green leaves of varying sizes on the right, all set against a white background.

Utilities Sales Tax Update

Water Quality Enhancement Projects
Septic to Sewer



CHARLOTTE COUNTY
FLORIDA

Water Quality Infrastructure Sales Tax (2020)

Budget \$7,000,000

FY21-22

- Sewer Force Main, Ackerman Ave.

FY25-26

- Sewer Force Main, Mensh Terr.
- Sewer Force Main, Lakeview Blvd. to U.S. 41
- Sewer Force Main, Ellicott Cir. to W. Tarpon Blvd. NW

FY26-27

- Sewer Force Main, Indiana Rd. and Cape Haze Dr.
- Sewer Force Main, Quesada Ave. to Peachland Blvd. (Dorchester)

Sales Tax (2020)


- Ackerman Septic to Sewer Project
 - Sewer Force Main, Ackerman Ave.
 - \$871,000
- Construction complete
- Vacuum station in operation
- On-lot connections for Zones 1 and 2 are underway.
 - 335 connections made as of August



Sales Tax (2020)

- Lake View/Midway Septic to Sewer Project

- Sewer Force Main, Mensh Terr.
 - \$171,000
- Sewer Force Main, Lakeview Blvd. to U.S. 41
 - \$2,327,000
- Sewer Force Main, Ellicott Cir. to W. Tarpon Blvd. NW
 - \$661,000
- In Preliminary Planning
- Construction
 - Estimated start 2025




Sales Tax (2020)

- Cape Haze Septic to Sewer Project

Project postponed due to timing

- Sewer Force Main, Green Dolphin Dr. and Placida Rd.
 - \$221,000
- Recommend moving funding to Lake View/Midway Septic to Sewer Project



Sales Tax (2020)

- West County Improvements
 - Sewer Force Main, Indiana Rd. and Cape Haze Dr.
 - \$1,732,000
 - In planning
 - Lift Station 815, “Z” Upgrade
 - \$250,000
 - Recommend moving funding to Lake View/Midway Septic to Sewer Project
 - Lift Station 805, Windward Preserve Upgrade
 - \$250,000
 - Recommend moving funding to Lake View/Midway Septic to Sewer Project



Water Quality - Vacuum Station – Tier 2 (2020)

Budget \$3,000,000


FY26-27

- Vacuum Station for M81 Yorkshire
- Vacuum Station for M87 Birchcrest

Sales Tax (2020)

- Midway North Septic to Sewer Project

- Sewer Force Main, Quesada Ave. to Peachland Blvd. (Dorchester) - Tier 1
 - \$601,000
- Vacuum Station for M81 Yorkshire
 - \$1,500,000
- Vacuum Station for M87 Birchcrest
 - \$1,500,000



Questions?

